

**PORTERVILLE IRRIGATION DISTRICT WATER PROJECT LIST**

**July 11, 2023**

Project Name	Grant Funding	Design Firm	Project Manager	CEQA Status	Easement Status	Design Status	Construction Status	Current Update
P1 Gravity	<i>Project is conceptual, needs to have a technical evaluation completed.</i>							
P1 Pumped	No	Dennis R. Keller CCE	Nick Keller	In Progress, Est. Board Action August 2023 (Categorical Exemption)	In Progress - Est Completion August 2023	In Progress - Est Completion September 2023	Scheduled for Nov. 2023 to Jan. 2024	Working on easement descriptions. Survey to be completed for final design and easements in early August, 2023.
SA3 Pumped System	Yes - \$1.5 Million	Dennis R. Keller CCE	Nick Keller	Not Started (Neg. Dec.)	Not Started	Not Started	Scheduled to be completed by March, 2025	Landowner meeting was held on June 6, 2023. Waiting on conformation from landowners on participation
SA4 Northwest Pipeline	Yes - \$600,000 (Agreement with USBR has been reviewed by Counsel)	Provost & Pritchard Consulting Group	Matt Klinchuch	Not Started (Mitigated Neg. Dec.)	Not Started	Not Started	Schedule yet to be approved by USBR	Landowner meeting was held on June 28, 2023. Waiting on conformation from landowners on participation.
Porter Slough Ditch Turnout	<i>Project is conceptual - Need to have discussion with City of Porterville about Partnership</i>							
Hubbs Miner Ditch Improvements	<i>Project is conceptual, needs to have a technical evaluation completed.</i>							
FKC Turnout - Falconers Bank	<i>Being Completed by Homer, LLC</i>						Scheduled for Nov. 2023 to Jan. 2024	90% Design Plans were reviewed by PID, awaiting review and approval by USBR
FKC Turnout - P3 West	<i>Being Completed by Homer, LLC</i>						Scheduled for Nov. 2023 to Jan. 2024	Revised 90% Design Plans have been submitted for review, awaiting review and approval by USBR
FKC Turnout - City of Porterville North Basin	<i>Being Completed by City of Porterville</i>						Scheduled for Nov. 2023 to Jan. 2024	90% Design Plans were reviewed by PID, awaiting review and approval by USBR
FKC Turnout - City of Porterville Center Basin	<i>Being Completed by City of Porterville</i>						95% Completed. Remaining items to be completed by Jan. 2024	Remaining construction items include gate installation and finish grading.